



221 MAIN STREET
P.O. BOX 930
SUNDANCE, WY 82729-0930
FAX: (307) 283-3527

200 GARNER LAKE ROAD
GILLETTE, WY 82718-0937
FAX: (307) 682-0733

1095 BRUNDAGE LANE
SHERIDAN, WY 82801-1387
FAX: (307) 674-9018

1-800-442-3630

April 3, 2020

Mr. Chris Petrie
Wyoming Public Service Commission
Hansen Building, Suite 300
2515 Warren Avenue
Cheyenne, WY 82002

Re: Docket No. 10014-200-CA-19, Record No. 15273
Compliance Filing - Construction Update

Dear Mr. Petrie,

The Wyoming Public Service Commission (Commission) issued Powder River Energy Corporation (PRECorp) a Certificate of Public Convenience and Necessity to site, design, construct/rebuild, operate and maintain a new 69 kV High Voltage Distribution Line that will be an addition to PRECorp's facilities in Campbell County. The name of this project is the *Peabody 69 kV Line Reroute*.

In keeping with the Commission's Order that PRECorp shall comply with Section 229 of the Commission's Rules regarding construction reports. This update meets those requirements.

Project Class	Construction Category	Approx. % Complete	Comments
69 kV Line	Surveying & Const. Staking	100%	Completed in Sept. 2019
69 kV Line	Materials Distribution	100%	Completed in Sept. 2019
69 kV Line	Structure Framing	100%	Completed in Feb. 2020
69 kV Line	Structure Erection	100%	Completed in Feb. 2020
69 kV Line	Conductor Installation	100%	Completed in Feb. 2020
69 kV Line	Clean-up and Reclamation	100%	Completed in Mar. 2020
69 kV Line	Overall Construction	100%	Completed in Mar. 2020

Pursuant to the Public Service Commission Rules, Chapter 3, Section 22 PRECorp will prepare and submit a final construction report on or before September 23, 2020 (180 days from the completion of construction).

Sincerely,

Michael E. Easley
Chief Executive Officer

MEE/sjp:jrr